

The Girl Child Rescue Project
Safe Haven Building Project

Report

August, 2021

Introduction:

Here is to thank you sincerely for sticking close, for the trust you have for us and for following the Holy Spirit's prompting as we do his bidding. This year has been quite a challenging one with the Girl Child. There were countless community raids and abductions. No less than 300 girls and children are in the hands of these abductors. Some of the girls as young as 8 years have been giving out in marriage to men between 40 years and above. One of our girls was brutally raped by 10 herdsmen. Amidst her blood and cry they made their way. After they finished they inserted the black battery powdered substance into her womb and the poison killed her. Ten of our Mission Fields were vandalized creating a serious hunger crisis. Farmlands for Christians are being destroyed and Herdsmen will run their cattle into the farm to eat the crops. The urgency for the Safe Haven is pressing but we can only work with God's timing. It has been an amazing journey and we are grateful for all your prayers and support through this project.

Please here is an update about the building project so far and the pictures. The expenses are also stated. We thought we should report to you as our donor, as well as give you a blow by blow detail of the entire project. May God bless your labor of love.

The Project:

The project is divided into 6 phases, perhaps it will take a long time to complete but at this time we leave everything to God. Here are the phases

1. Purchase of the land and fencing

The land has been purchased and fully paid for. The fencing has been raised to its height. What is left for the fencing is the capping and the plaster of the wall

2. Planting of trees

We have planted 467 trees. Most of the trees are economic trees. We figured that it will be expensive to buy fruits for the kids so it is better to grow our own fruits. We planted all the fruits we can lay hands upon and we are going to plant more. We are also mapping out a garden where we will grow our vegies. Again, we didn't want a situation where we will be buying everything but rather grow our own.

3. Borehole

The borehole has been completed and has so much water. The project costs so much but we are glad it is completed. Similarly, we have a well connected to one of the tanks. This will be used for the watering of the flowers and the trees. The borehole will provide 22, 000 volume of water at a single time

4. The entire building project is also divided into 5 section.

Section 1: Guest House

We hope to build 40rooms that will serve as a Guest House for the public. This is a fast growing business among Churches and Missions agencies who are always in the lookout for places for

retreats, prayers and conferences. The proceeds for the Guest House will be used to meet the food needs and the school fees of the girls. We figure that raising funds for feeding and school fees will be a constant challenge. We therefore thought that the Guest House will reduce the pressure of the fund raising. Some of the rooms will have several beds for larger groups. At least each room should be able to contain at least 4 people. All proceeds from these will be used for the bills of raising the girls.

Section 2: Security House and Land Scape, Gate

The Security House comes almost simultaneously as phase 1. Secondly, the road network of the entire facility would have been completed and the gates to the entire compound.

Section 3: Hostels, Chapel, Classes, Dining Hall

This is perhaps the most capital intensive project. We hope that we will commence fundraising for this by next year. Meanwhile, an organization here, has agreed to donate a block of hostels for the girls by next year. This means a lot if it comes through.

Section 4: Housing and Office Facility

There is the need to build our house and the staff quarters of the support staff that will be part of running the ministry - house parents, teachers etc.

Section 5: Recreation

Since we are bringing kids and girls there is the need to build a recreation center or a playground. We will have a basketball court which will double as a badminton court as well as a playground with metals and a grill space. Hopefully, we can also build a swimming pool.

The Current Position:

Perhaps what need to be stated is where we are right now with the building. Here is what we have done so far.

1. Paid for the land
2. Fenced the land
3. Drilled the 22, 000 liter capacity borehole
4. Planted trees
5. Building a 4 bedroom flat
6. Building 7 chalets that will contain 4 girls each.

Note!

The 4bedroom and the 7 Chalets are actually for the intended Guest House. But my family and the Girls will park into these until we are able to complete the rest of the phases. This is so because we need to rescue some of the girls who are in immediate danger. If we have to wait for all the buildings especially the hostels to finish it may take longer. We will occupy these ones until such a time when we have the hostels and the rest of the facilities.

Expense Table

Please find below the expense table. The expense is taken from the fencing period. It does not include the purchase of the land. The cost of the building is far more expensive than we thought for 2 reasons.

- a. The cost of things have jumped by 100% when I first gave the budget and they continue to soar. For instance a 12mm rod was sold for N2, 400. It is now N4, 800. A bag of cement was N2, 550 but it is now N3, 650.

- b. Second, we underestimated the project but we didn't also include the German Floor in the original budget.

By and large, we have completed the block work. We have also purchased items for the phase 1 of the electricity. We have also bought all the zinc we want.

What is Left:

What is left is as follows

1. Wood for roofing
2. POP and ceiling
3. Phase 2 and 3 of the electrical work
4. Plaster
5. Tiles
6. Doors
7. Windows
8. Toilet and kitchen fittings
9. Beds and beddings
10. Mattresses and beds
11. Kitchen equipment
12. Paint
13. Furniture
14. Outside interlocking
15. Security House
16. Gate
17. Hostel paraphernalia

Fund Raising

The list above is perhaps not exhaustive and it is the most expensive part of the journey partly because we included all the facilities needed. We are currently seriously fundraising. We estimate that we will need about **\$76,000**. Perhaps we will be able to raise locally a reasonable part of this. Please pray with us!

Thanks immensely for what you do. As at now are money is exhausted so the work has been suspended until we raise further funds.

God bless,
Ruth and Phillips







No	Description	Quantity	Unit Price	Total	USD Equivalent
	FENCING				
1	9 inches Cement blocks	15, 000	N210	N3, 150, 000	
2	Cement	150	N3, 600	N540, 000	
3	Building Sand	8 trips	N33, 000	N264, 000	
4	Labor			N400, 000	
			Total	N4, 354, 000	
	BORE HOLE	172meters	N7, 000	N1, 204, 000	
1	Drilling			N300, 000	

2	Casting			N100, 000	
3	Water Tower	1		N1, 300, 000	
4	Water tank	6000Liters	N180, 000	N360, 000	
5	Water tank	5000Liters	N160, 000	N320, 000	
6	Piping Equipment			N700, 000	
7	Transport			N80, 000	
8	Geophysics	1		N50, 000	
9	Installation			N150, 000	
10	Electrical equipment and wiring			N180, 000	
11	Labor for the Plumber			N100, 000	
13	Electric Power Generator	1		N115, 000	
13	Plumbing Machine 2horse power	1		N98, 000	
			Total	N5, 057, 000	
	BULIDING				
1	Sharp Sand	27trips	N40, 000	N1, 080, 000	
2	Building Sand	25trips	N34, 000	N850, 000	
3	Gravels	17trips	N33, 000	N561, 000	
4	Blocks	9inch 1550	N220	N341, 000	
5	Blocks	6inch 720	N190	N136, 800	
6	Cement	1930bags	N3, 650	N7, 044, 500	
7	Laterite	23trips	N36, 000	N828, 000	
8	Labor	One 4bedroom	N800, 000	N800, 000	
9	Labor	7 Chalets	N750, 000	N750, 000	
10	Labor	German Floor	N400, 000	N400, 000	
			Total	N12, 791, 300	
	ELECTRICALS PHASE 1 OF 3				
	Part 1 - 7Chalets				
1	20mm Pipes	26	N10, 000	N260, 000	
2	25mm Pipes	15	N14, 000	N210, 000	
3	2x6 knock Out Box	5	N2, 500	N12, 500	
4	3x3 knock Out Box	6	N2, 000	N12, 000	
5	U Box	4	N2, 000	N8, 500	
6	20mm Coupler	6	N2, 000	N12, 000	
7	25mm Coupler	4	N2, 500	N10, 000	
8	PVC Gum	4	N2, 000	N8, 000	
9	Looping Box	6	N2, 500	N15, 000	
10	20mm Male Bush	4	N2, 500	N10, 000	
11	ELCB Box	7	N6, 000	N42, 000	
12	Control Board Single Phase	7	N9, 000	N63, 000	
13	3x6 Adaptable	7	N1, 000	N7, 000	
			Total	N670, 000	
	Part 2- 4bedroom				

1	20mm Pipes	25	N10, 000	N250, 000	
2	25mm Pipes	15	N14, 000	N210, 000	
3	3x6 knock Out Box	5	N2, 500	N12, 500	
4	3x3 knock Out Box	6	N2, 000	N12, 000	
5	U Box	3	N2, 000	N6, 000	
6	X Box	1	N2, 000	N2, 000	
7	20mm Coupler	6	N2, 000	N12, 000	
8	25mm Coupler	4	N2, 500	N10, 000	
9	PVC Gum	7	N2, 000	N14, 000	
10	Cooker Unit	1	N6, 000	N6, 000	
11	Looping Box	4	N2, 500	N10, 000	
12	20mm Male Bush	4	N2, 500	N10, 000	
13	ELCB Box	1	N6, 000	N6, 000	
14	D8 Distribution Box	1	N40, 000	N40, 000	
15	6x12 Adaptable	1	N3, 500	N3, 500	
16	3x6 Adaptable	1	N1, 000	N1, 500	
			Total	N605, 500	
	IRON RODS AND WORKS				
1	8mm	76	N2, 200	N167, 200	
2	10mm	30	N3, 500	N105, 000	
3	12mm	170	N5, 000	N850, 000	
4	16mm	15	N9, 000	N135, 000	
5	Binding Wire	1roll	N13, 000	N13, 000	
6	Transportation			N10, 000	
7	Labor			N90, 000	
			Total	N1, 370, 000	
	WOOD WORK AIDING BUILDING				
1	Wood			N228, 750	
2	Nails			N58, 000	
3	Planks			N130, 500	
4	Bush Poles			N83, 000	
5	Labor			N140, 000	
			Total	640, 250	
	OTHERS				
1	Trees	467		N560, 000	
2	Zinc	400sqm	N3, 000	N1, 200, 000	
3			Total	N1, 760, 000	
4					
			GRAND TOTAL	N27, 248, 050	\$66, 459